

Subdivisons, T. 2 N.R. 33 E.

Chains	West on random between Secs. 18 & 19.
40.00	Set temporary $\frac{1}{4}$ Sec. corner.
79.82	Intersected N & S-line 17-lks. N. of corner. N. $89^{\circ} 53'$ East on true line.
39.82	Set post and made earth mound for $\frac{1}{4}$ Sec. corner.
50.80	Enter Tudie Willow bottom.
79.82	To corner. Land, level. Soil, 1st rate.
<hr/>	
	North between Secs. 17 & 18.
30.00	Tudie Willow, flows NW, 8 links.
40.00	Set post and made mound of earth for $\frac{1}{4}$ Sec. corner.
70.00	La Grande and Pendleton wagon road, E & W.
80.00	Set post and made mound of earth for corner to Secs. 17, 18, 7 & 8. Land, rolling. Soil, 1st rate.
<hr/>	
	East on random between Secs. 8 & 17. Var. $21^{\circ} 30'$ East.
40.00	Set temporary $\frac{1}{4}$ Sec. corner.
80.00	Intersected N & S line at corner. West on true line.
40.00	Set post and made mound of earth for $\frac{1}{4}$ Sec. corner.
73.00	Wagon road, N.E. & S.W.
80.00	To corner. Soil, 1st rate.
<hr/>	
	West on random between Secs. 7 & 18.
40.00	Set temporary $\frac{1}{4}$ S. corner.
79.90	Intersected N & S line at corner. East on true line.
10.00	La Grande and Pendleton Wagon road, course N.W. & S.E.

May 27, 1871.