

East Bdy., T 5 N R 30 E W M.,  
 As surveyed by David P. Thompson, U.S. Deputy Surveyor,  
 Under Contract No. 81,  
 Dated July, 8, 1859.

Chains	T 5 N., Rs. 30 & 31 E., W.M.
	N. bet. Secs. 31 & 36 <p style="text-align: right;">Var. 20° E.</p>
38.50	Indian Trail, brs. N.E. & S.W.
40.00	Set post for $\frac{1}{4}$ Sec. Cor. and build mound of earth, with pits, trench, etc., as per instructions.
80.00	Set post, for Cor. to Secs. 30, 31, 25 & 36 and build mound of earth, with pits, trench, etc., as per instructions. Land; gently rolling. Soil; 2nd rate. <p style="text-align: right;">Aug. 9th, 1859.</p>
	N. bet. Secs. 25 & 30. <p style="text-align: right;">Var. 18° 40' E.</p>
30.00	Ravine brs. E. & W. Well springs 500 lks. E. of line.
40.00	Set post for $\frac{1}{4}$ Sec. Cor. and build mound of earth, with pits, trench, etc., as per instructions.
80.00	Set post for Cor. to Secs. 24, 25, 19 & 30, and build mound of earth, with pits, trench, etc., as per instructions. Land; rolling. Soil; poor 2nd rate. Sandy. <p style="text-align: right;">Aug. 9th, 1859.</p>
	N. bet. Secs. 19 & 24. <p style="text-align: right;">Var. 17° E.</p>
40.00	Set post for $\frac{1}{4}$ Sec. Cor., and build mound of earth, with pits, trench, etc., as per instructions.
80.00	Set post for Cor. to Secs. 18, 19, 13 & 24, and build mound of earth, with pits, trench, etc., as per instructions. Land; gently rolling. Soil; 3rd rate, very sandy. <p style="text-align: right;">Aug. 9, 1859.</p>