

Exterior Lines, T.3 N., R.27 E., W.M.

Chains	1 pt. charcoal, as per instructions.	Feet
80.00	Set post for Cor. to Secs. 3, 4, 33 & 34, in mound, with trench & pits & deposited 1 pt. charcoal, as per instructions.	
	Land; rolling. Soil; 3rd rate.	
	<p>From the Cor. to Tps. 3 & 4 N., Rs. 26 & 27 E., I run E. on random line bet. said Tps. Set temp. half mile & mile stakes at 40.00 & 80.00 chs. I find the Tp. line to be 6 miles, 4 chs. & 60 lks. and the falling, 102 lks. S. of Tp. Cor. Hence the correction for the true line will be 4 chs. & 60 lks. E. and 17 lks. N. per mile.</p>	
	<p>From the Cor. to Tps. 3 & 4 N., Rs. 27 & 28 E., I run S. 89° 53' W. on true line bet. Secs. 1 & 36, in Columbia River bottom.</p>	
	Var. 20° E.	
40.00	Set post for $\frac{1}{4}$ Sec. Cor., in mound, with trench & pits & deposited 1 pt. charcoal, as per instructions.	
80.00	Set post for Cor. to Secs. 1, 2, 35 & 36, in mound, with trench & pits & deposited 1 pt. charcoal, as per instructions.	
	Soil; heavy sand, 3rd rate.	
	Land; level.	
	S. 89° 53' W. on true line bet. Secs. 2 & 35.	
	Var. 20° East.	
40.00	Set post for $\frac{1}{4}$ Sec. Cor., in mound, with trench & pits & deposited 1 pt. charcoal, as per instructions.	
80.00	Set post for Cor. to Secs. 2, 3, 24 & 35, in mound, with trench & pits; deposited 1 pt. charcoal, as per instructions.	
	Soil; heavy sand, 3rd rate.	
	Land; level.	
	S. 89° W. bet. Secs. 3 & 34.	